

## Task 3.2

### Quarterly Status Report # 5

*for the project entitled*

### Dairy Best Available Technologies in the Okeechobee Basin (SFWMD Contract No. C-11652)

*Submitted by*

**SWET, Inc.**

**Soil and Water Engineering  
Technology, Inc.**

*In Association With*

**MOCK•ROOS  
CH2M HILL  
ENTEL**

**November 6, 2003**



The  
**SWET**  
Team

## **Task 3.2**

### **Quarterly Status Report #5**

*For the Project*

### **Dairy Best Available Technologies in the Okeechobee Basin**

**SFWMD Contract No. C-11652**

*Submitted by*

**SWET, Inc.  
Soil and Water Engineering Technology, Inc.**

*In Association with*

**MOCK-ROOS  
CH2M HILL  
ENTEL**

November 6, 2003

## TABLE OF CONTENTS

Introduction.....	3
Monitoring Activities and Problems Encountered.....	3
Analysis of Flow and Water Quality Data.....	4
Vendor and Construction Progress.....	9
Permitting Issues .....	10
APPENDIX A.....	11
FLOW AND WATER QUALITY DATA FOR MONITORING SITES .....	11
APPENDIX B .....	38
UPDATED SITE MAPS WITH MONITORING LOCATIONS.....	38

## **Introduction**

This is the fifth quarterly status report for the Dairy Best Available Technologies (BAT) project. This report covers two quarters from April 1, 2003 through September 30, 2003. The primary activities during these two quarters have been the construction of the three edge-of-farm treatment systems at the dairies, completing the RFP process for Amendment 1, conducting routine monitoring, and analyzing the monitoring data. Table 1 shows the status of each individual task.

## **Monitoring Activities and Problems Encountered**

Monitoring has continued successfully, but as noted in the previous status reports, flow measurement has been continued to be hampered by the lack of sensitivity of the velocity meters due to clear water conditions. The filtering processing has been working quite well, so it has been decided to continue using this technique for now, but a more in depth evaluation of other possible analysis techniques will be done during the final assessment of the data. Because the District is also using similar monitoring equipment, their staff will be consulted as to other analysis techniques. If a better analysis technique is found, then all of the data will be redone using it.

During May and June two of the duplicate samples came back from the laboratory (Severn Trent Services Laboratory) with high differences. This was the same period that the District informed us that they had a QC concern with this particular laboratory. The laboratory was contacted and they indicated that the problem was fixed and subsequent QC samples have been fine. Therefore, it was decided to continue with the same laboratory.

The flow to sites KREA 41 and 41B at Butler Dairy was diverted to the site 41A during May and therefore the two sites were no longer needed. These sites were removed on May 27<sup>th</sup>. Site KREA 32B at Dry Lake Dairy was taken out of service on September 9<sup>th</sup> due to construction activities and will be replaced as soon as the new culvert has been installed and the area stabilized.

On July 1 site KREA 41A was temporarily knocked out of service because the in-stream transducers and control section were destroyed by a ditch cleaning crew. The site was quickly repaired requiring the replacement of the transducers and inlet tube. The site was back in service on July 12<sup>th</sup>. The ditch cleanout clearly lowered water levels and increased velocities. The new transducer was found to have a diurnal noise cycle for the stage reading, which needed to be corrected during data processing. Field verification found that the true stage was 0.4 feet lower than the minimum of the fluctuations. The transducer's problem could not be resolved so the transducer was replaced. During the period the stage data would have lower confidence.

**TABLE 1. STATUS REPORT  
FOR  
DAIRY BEST AVAILABLE TECHNOLOGIES PROJECT  
September 30, 2003**

TASK NO	TASK / DELIVERABLES DESCRIPTION	SCHEDULED COMPLETION DATE	STATUS
<b>PHASE I</b>	<b>1 Development of Goals, Performance Measures and Potential Impacts</b>		
	1.1 Project Kick-Off Meeting	11/9/2000	Completed
	1.2 Develop Draft Goals, Potential Impacts/Performance Measures and Evaluation Method	12/2/2000	Completed
	1.3 Conduct and Submit Literature/Data Search and Summary	1/2/2001	Completed
	1.4 Submit Final Goals, Potential Impacts/Performance Measure and Evaluation Method	2/2/2001	Completed
<b>2</b>	<b>Assessment and Selection of Project Sites</b>		
	2.1 Ranking and Selection of Dairy Sites	2/2/2001	Completed
	2.2 Development of Landowner Agreements	4/2/2001	Completed
	2.3 Develop and Submit Draft QAPP and Monitoring Plans	6/2/2001	Completed
	2.4 Formulate Technology Alternatives and Submit Draft Report	6/2/2001	Completed
	2.5 Finalize and Submit Final QAPP and Monitoring Plans for Existing Dairy Conditions	8/2/2001	Completed
	2.6 Finalize Technology Alternatives and Submit Final Report	8/2/2001	Completed
	2.7 Complete Evaluation of Alternatives and Submit Draft Report	9/2/2001	Completed
	2.8 Develop and Submit Draft CNMPs for the Three Selected Dairies	10/2/2001	Completed
	2.9 Prepare for and Conduct One Stakeholders Meeting	10/2/2001	Completed
	2.10 Finalize the Evaluation of Alternatives and Submit Final Report	11/2/2001	Completed
	2.11 Finalize the CNMPs for the Three Selected Dairies and Submit Final Report	11/2/2001	Completed
	2.12 Governing Board Presentation	11/2/2001	Completed
<b>PHASE II</b>	STOP/GO DECISION POINT for Phase II (Requires Governing Board Approval)		
<b>3</b>	<b>Implementation and Monitoring of Alternatives</b>		
	3.1 Farm Level P Load Monitoring		
	3.1.1 Equipment purchase (up to a total of 9 sites)	11/2/2001	Completed
	3.1.2 Install and Test Monitoring Stations (9 stations assumed)	11/2/2001	Completed
	3.1.3 Conduct Routine Field Monitoring Activities - TP (52 Biweekly trips from RPB)	Starting 11/2/2001	Started 5/1/02
	3.1.4 Laboratory Analyses (assume 9 biweekly samples for 52 trips TP @\$15/sam.)*	Starting 1/2/2002	Started 5/1/02
	3.1.5 Labor & Lab for 9 monthly samples for 24 mo. Fecal and TSS @ \$45/sample *	Starting 1/2/2002	Started June, 2002
	3.2 Preparation and Submittal of Quarterly Reports	Starting 11/2/2001	Fifth/Sixth Quarterly Reports
	3.2.A Amendment No. 1	1/15/2004	To be scheduled
	3.3 Develop Draft Vendor Project Documents	1/2/2002	Completed
	3.3.A Amendment No. 1	7/2/2003	Completed
	3.4 Finalize Vendor Project Documents	3/2/2002	Completed
	3.4.A Amendment No. 1	8/1/2003	Completed
	3.5 Draft Implementation Plan for Selected Technologies	3/2/2002	Completed
	3.5.A Amendment No. 1	3/1/2004	In Process
	3.6 Draft Monitoring Plan for Selected Technologies	3/2/2002	Completed
	3.6.A Amendment No. 1	2/1/2004	To be scheduled
	3.7 Development of the Final Implementation Plan for Selected Technologies	5/2/2002	Completed
	3.7.A Amendment No. 1	5/1/2004	To be scheduled
	3.7.1 Cost of Implementing Vendor Technology	Starting 5/2/2002	Completed
	3.7.1.A Amendment No. 1	5/1/2004	To be scheduled
	3.7.2 Review and Inspect Vendor Construction Activities	Starting 5/2/2002	In Process
	3.7.2.A Amendment No. 1	Starting 5/1/2004	To be scheduled
	3.7.3 Vendor Payments	Starting 5/2/2002	In Process
	3.8 Final Monitoring Plan for Selected Technologies	Starting 5/2/2002	In Process
	3.8.A Amendment No. 1	3/1/2004	To be scheduled
	3.8.1 Equipment Purchase (up to a total of 6 sites)	6/2/2002	Completed
	3.8.1.A Amendment No. 1	3/1/2004	To be scheduled
	3.8.2 Install and Test Monitoring Stations	6/2/2002	2 sites completed
	3.8.2.A Amendment No. 1	5/1/2004	To be scheduled
	3.8.3 Conduct Routine Monitoring Activities - TP	Starting 8/2/2002	In Process
	3.8.3.A Amendment No. 1	5/1/2004	To be scheduled
	3.8.4 Laboratory Analyses TP	Starting 8/2/2002	In Process
3.8.4.A Amendment No. 1	5/1/2004	To be scheduled	
3.9 Prepare for and Attend Bi-annual Site Meeting (5 qtrs)	Starting 8/2/2002	1 Meeting during period	
3.9.A Amendment No. 1	Starting 8/2/2004	To be scheduled	
3.10 Prepare for and Conduct Public Workshop	11/2/2002	To be scheduled	
3.11 Submit Workshop Minutes	12/2/2002	To be scheduled	
<b>4</b>	<b>Evaluation of Alternatives Performance</b>		
	4.1 Prepare and Submit Draft Final Report	9/2/2003	To be scheduled
	4.2 Prepare for and Conduct Public Workshop	10/2/2003	To be scheduled
	4.3 Prepare and Submit Final Report and Associated Project Data	11/2/2003	To be scheduled
	4.4 Prepare and Submit Workshop Minutes	11/2/2003	To be scheduled

## Analysis of Flow and Water Quality Data

The flow and water quality data for the monitoring sites has been analyzed (see Appendix A). Table 2 provides a summary of the estimated flow and phosphorus loads from the sites through the end of the reporting period. As previously noted, the estimated flow volumes are subject to error. All sites were functional during the 2<sup>nd</sup> and 3<sup>rd</sup> quarter this year, with the exception of KREA 41 and KREA 41B, which were removed in late May, 2003. In addition, KREA 32B was taken offline on September 9, 2003 due to earthwork at the site.

Flow has been recorded at all sites except for Site KREA 41, which had no flow during the period of record. The transducer at Site KREA 41 is approximately 2 feet below the overflow weir crest; the indicated low stages were never high enough to cause flow.

Monthly, all entered water quality data and downloaded velocity and depth data were processed through the EXCEL data management spreadsheet which checks the QC samples and calculates the flow and P loads. The spreadsheet plots all the data for a visual inspection and validation. An important data management function of cleaning the very noisy velocity data is performed in a spreadsheet. The filtering process is done by developing a stage to velocity relationship using data from stable periods of record. This function is used to fill missing periods of record. During noisy periods a moving average of the maximum flow values is used because most of the noise is caused by the clean water conditions dropping signal levels to zero. As noted earlier this method has worked well, but if a better analysis technique is found then all data will be redone using it.

The phosphorus data (Figure A-27) are consistent with District data measured at the same locations. The phosphorus data are also presented on the flow plots Figures (A-3 to A-26) to show the sample compositing period and how the phosphorus concentrations relate to flow. Fecal coliform levels (Figure A-28) are generally very low except for a few sites (note, site KREA 32B had a very high single spike in the first quarter) that have animal grazing around or just upstream of the site. At most of the sites, the level of total suspended solids (TSS) levels are low (Figure A-29), but are similarly correlated with nearby animal grazing.

The equipment blanks (Table 3) analyzed as part of the quality assurance program were all below detectable limits during this reporting period, which indicate excellent field protocol. With the exception of two samples at site KREA 41A, as noted in the previous section "Monitoring Activities and Problems Encountered", results from duplicate samples have been acceptable, see Table 4.

Table 2. Summary of Flow and P Concentration Data for Dairy BAT Monitoring Sites

All site data is averaged for the period of 3/02 through 9/03, except for KREA 41 and 41B which are through 5/03.

<b>Dairy Name</b>	<b>Davie Dairy</b>			<b>Butler Oak Dairy</b>				<b>Dry Lake Dairy</b>	
<b>Site Name</b>	<b>Davie South</b>	<b>Davie North</b>	<b>Davie East</b>	<b>KREA 41</b>	<b>KREA 41A</b>	<b>KREA41B</b>	<b>KREA10D</b>	<b>KREA 32B</b>	<b>KREA 49A</b>
<b>Volume (ac-in)</b>	104456	11747	37598	0	53655	149	33869	8249	8989
<b>Runoff (in)</b>	41.78	36.25	37.59	0.00	25.06	1.84	22.58	21.37	29.96
<b>Runoff (in/yr)</b>	28.26	24.44	25.43	0.00	16.49	1.63	15.27	14.54	21.22
<b>Area (ac)</b>	2500*	324	1000*	20	2141*	81	1500*	386	300
<b>P load (lbs)</b>	34770	11129	3528	0	23060	341	9712	6292	9125
<b>Flow Avg P (ppm)</b>	1.47	4.18	0.41	4.48	1.90	10.08	1.27	3.36	4.48

**Table 3. Results of the Equipment Blanks for the Project to Date**

Site	Date	Time	Duplicate	Total P (mg/l)	Fecal Coliform (mg/l)	TSS (mg/l)
#1	7/31/2002	8:00		BDL	BDL	BDL
#2	7/31/2002	14:45		BDL	BDL	BDL
#1	8/7/2002	0:00		BDL		
#2	8/7/2002	0:00		BDL		
#1	8/21/2002	0:00		BDL	BDL	BDL
#2	8/21/2002	0:00		BDL	BDL	BDL
#1	8/27/2002	0:00		BDL		
#2	8/27/2002	0:00		BDL		
#1	9/11/2002	8:00		BDL	BDL	BDL
#2	9/11/2002	15:20		BDL	BDL	BDL
#1	11/21/2002	0:00		BDL	BDL	BDL
#2	11/21/2002	0:00		BDL	BDL	BDL
#1	12/17/2002	0:00		BDL	BDL	BDL
#2	12/17/2002	0:00		0.692	270	4
#1	1/2/2003	0:00		BDL		
#2	1/2/2003	0:00		BDL		
#1	1/30/2003	0:00		BDL	BDL	BDL
#1	2/26/2003	1:00		BDL	BDL	BDL
#1	3/11/2003	8:25		BDL		
#1	3/20/2003	8:10		BDL	BDL	BDL
#1	4/21/2003	8:15		BDL		
#1	4/30/2003	8:35		BDL	BDL	BDL
#1	5/29/2003	13:25		BDL		
#1	6/30/2003	9:30		BDL	BDL	BDL
#1	7/30/2003	9:28		BDL	BDL	BDL
#1	8/18/2003	7:45		BDL	BDL	BDL
#1	8/26/2003	8:00		BDL		
#1	9/8/2003	9:05		BDL		
#1	9/30/2003	8:00		BDL	BDL	BDL
#1	10/22/2003	8:30		BDL	BDL	BDL
#1	11/7/2003	8:15		BDL		
#1	11/25/2003	0:00		BDL	BDL	BDL
#1	12/17/2003	10:00		BDL		
#1	12/30/2003	8:10		BDL	BDL	BDL
#1	1/19/2004	10:15		BDL		
#1	1/29/2004	8:45		BDL	BDL	BDL
#1	2/12/2004	8:00		BDL		
#1	2/24/2004	8:15		BDL	BDL	BDL
#1	3/12/2004	8:30		BDL		
#1	3/30/2004	8:55		BDL		BDL

**Table 4. The Percentage Difference for Duplicate Samples Collected at the Same Time and Location**

Davie T-Out		Davie South		Davie East		KREA 10D		KREA 41		KREA 41A		KREA 49A	
Date	% Diff	Date	% Diff	Date	% Diff	Date	% Diff	Date	% Diff	Date	% Diff	Date	% Diff
2/12/04	4.5%	7/31/02	-0.8%	9/30/03	0.0%	7/30/03	-5.1%	8/27/02	-2.2%	7/11/02	0.6%	7/24/02	-0.2%
		8/7/02	-1.9%			8/18/03	-2.3%			7/18/02	-1.6%	8/21/02	66.4%
		11/21/02	1.0%			11/7/03	-5.4%			9/11/02	0.0%		
						11/25/03	-2.1%			1/30/03	-4.5%		
						12/17/03	-1.0%			3/11/03	1.1%		
						12/30/03	2.8%			4/21/03	-3.6%		
						1/19/04	1.9%			5/29/03	-55.9%		
						1/29/04	7.6%			6/30/03	59.6%		
						2/24/04	0.0%			8/26/03	5.3%		
						3/12/04	8.1%			9/8/03	10.5%		
						3/30/04	-3.6%			10/22/03	-2.0%		

## **Vendor and Construction Progress**

All three of the current dairy projects were in the construction phase of the project during these two quarters. A summary of the construction activities will be provided for each dairy.

Construction started at Davie Dairy during April and was 95 percent complete by the end of the third quarter. The access road from Berman Road was completed first and was topped with materials taken from the soils removed to construct the floc pond. The diversion structure in Nubbin Slough was completed during August when the final gates were installed. The chemical injection building and all equipment have also been installed. The only major problem encountered that was quickly corrected was an erosion gully that was forming on the downstream side of the diversion structure. This gully was repaired and the area between the pond and diversion structure was re-graded to divert all surface runoff away from this area. As of September 30<sup>th</sup> the only remaining items to be completed at this site were final electrical work, soil stabilization around the pond area, and the construction of the diversion ditch to reroute sprayfield runoff upstream of the treatment area. These items will have to be completed before construction will be considered complete at this site.

Construction started at Butler Dairy during April and was about 75 percent complete by the end of the third quarter. The majority of the construction activity during the period was earthwork associated with the construction of the interior collection ditch along the south side of the farm, diversion ditch from the north side of property to the retention pond, raising and improving the dike around the retention pond, distribution ditches within the retention pond, the floc pond, and drying basin. All of the primary culverts were also installed. The chemical storage and injection building's slab was completed, but none of the chemical injection equipment has been installed. The modular two-pump unit at the floc pond has also been installed. The primary problems noted during site inspections were primarily associated with soil stabilization. Due to heavy rains during the construction period, severe erosion of ditch and dike banks has occurred and will need to be addressed. Critical area sodding was not done in a timely fashion and therefore added to the degree of erosion that has occurred. The vendor was starting repairs at the end of the period and intended to have all areas stabilized within a few weeks. As of September 30<sup>th</sup> the remaining items to be completed at the site are: stabilization of soils, chemical injection and storage building, electrical, recycle line to waste pond, flapper gate on north diversion ditch, access road improvement, roof over pumps, and tying in to farm's existing irrigation system.

Construction started at Dry Lake Dairy during May and was about 75 percent complete by the end of the third quarter. The majority of the construction activity during the period was earthwork associated with the construction of the retention pond dike, bypass ditch, and the alum floc ponds. Ditch and dike bank soil stabilization was a major concern and was not yet completed by the end of the period. All culverts except a cattle crossing culvert and the bypass culvert by the pump station have been installed. The concrete pad, pump, and diesel power unit are in place, but not connected. The floc pond

inlet and outlet culvert were installed, but the chemical storage and injection building and equipment were not yet installed. The electrical work for the injection system will not be done until after the building and equipment are completely installed.

A summary of the costs by the vendors to date is provided in Table 3. MWBE forms have been submitted as required. The majority of the costs during this period have been for actual construction. Table 4 provides an adjusted project schedule.

**Table 3. Invoiced Expenditures for Vendors through September 15, 2003**

<b>Vendor Name</b>	<b>Percentage</b>	<b>Invoiced through September 15, 2003</b>
Engineering & Water Resources, Inc.	69%	\$397,623.20
CDM	97%	\$555,791.68
Environmental Research & Design	94%	\$543,361.76
<b>Total</b>	<b>87%</b>	<b>\$1,496,776.64</b>

**Table 4. EOF Implementation Schedule**

<b>Tasks</b>	<b>Schedule 2003/2004</b>						
	Sept	Oct	Nov	Dec	Jan	Feb	March
Construction							
Substantial completion							
Completion of construction							
System Startup and Testing							
Monitoring plan and installation							
Monitoring started							

**Permitting Issues**

All necessary permits have been received for the project. No permitting issues arose during this period. It should be noted though that the gopher tortoise relocation permit for Butler had to be renewed just prior to the reporting period. Traps were set out for the tortoises, but none were found in the project area, so none had to be relocated. Note that over \$10,000 was expended in conjunction with the tortoise relocation efforts.

## APPENDIX A

### FLOW AND WATER QUALITY DATA FOR MONITORING SITES

#### List of Figure

- Figure A-1. Davie North - Stage
- Figure A-2. Davie North - Velocity
- Figure A-3. Davie North - Flow and P Concentration
- Figure A-4. Davie East - Stage
- Figure A-5. Davie East - Velocity
- Figure A-6. Davie East - Flow and P Concentration
- Figure A-7. Davie South - Stage
- Figure A-8. Davie South - Velocity
- Figure A-9. Davie South - Flow and P Concentration
- Figure A-10. KREA 41 - Stage
- Figure A-11. KREA 41 - Velocity
- Figure A-12. KREA 41A - Stage
- Figure A-13. KREA 41A - Velocity
- Figure A-14. KREA 41A - Flow and P Concentration
- Figure A-15. KREA 41B - Stage
- Figure A-16. KREA 41B - Velocity
- Figure A-17. KREA 41B - Flow and P Concentration
- Figure A-18. KREA 10D - Stage
- Figure A-19. KREA 10D - Velocity
- Figure A-20. KREA 10D - Flow and P Concentration
- Figure A-21. KREA 32B - Stage
- Figure A-22. KREA 32B - Velocity
- Figure A-23. KREA 32B - Flow and P Concentration
- Figure A-24. KREA 49A - Stage
- Figure A-25. KREA 49A - Velocity
- Figure A-26. KREA 49A - Flow and P Concentration
- Figure A-27. Total P Concentrations at Monitoring Sites
- Figure A-28. Fecal Coliform at Monitoring Sites
- Figure A-29. Total Suspended Solids Concentrations at Monitoring Sites

Figure A-1. Davie North - Stage




Figure A-2. Davie North - Velocity





Figure A-3. Davie North - Flow and P Concentration



**Figure A-4. Davie East - Stage**





Figure A-5. Davie East - Velocity



— Raw Velocity    — Corrected Velocity    - - Days Corrected

Figure A-6. Davie East - Flow and P Concentration




Figure A-7. Davie South - Stage




Figure A-8. Davie South - Velocity




Figure A-9. Davie South - Flow and P Concentration




Figure A-10. KREA 41 - Stage




Figure A-11. KREA 41 - Velocity




Figure A-12. KREA 41A - Stage




Figure A-13. KREA 41A - Velocity




Figure A-14. KREA 41A - Flow and P Concentration




Figure A-15. KREA 41B - Stage




Figure A-16. KREA 41B - Velocity




Figure A-17. KREA 41B - Flow and P Concentration




Figure A-18. KREA 10D - Stage




Figure A-19. KREA 10D - Velocity




Figure 20. KREA 10D - Flow and P Concentration




Figure A-21. KREA 32B - Stage




Figure A-22. KREA 32B - Velocity




Figure A-23. KREA 32B - Flow and P Concentration




Figure A-24. KREA 49A - Stage




Figure A-25. KREA 49A - Velocity




Figure A-26. KREA 49A - Flow and P Concentration




Figure A-27. Total P Concentrations at Monitoring Sites





Figure A-28. Fecal Coliform at Monitoring Sites






## **APPENDIX B**

### **UPDATED SITE MAPS WITH MONITORING LOCATIONS**

# Map of Butler Oaks Dairy Monitoring Sites




Prepared By  
SWET, Inc.

**Dairy BAT Monitoring Sites  
at Butler Oaks Dairy**


0.1 0 0.1 0.2 0.3 Miles



# Map of Davie Dairy Inc. Monitoring Sites



Map of Dry Lake Dairy Monitoring Sites



Prepared by  
SWET, Inc.

Dairy BAT Monitoring Sites  
at Dry Lake Dairy

0 0.2 Miles

